MEMORANDUM

TO:

President and Members of the Park Board

FROM:

Clay Johnson, Assistant Town Manager (

MEETING

DATE:

September 3, 2014

RE:

Extension No. 7 of Contract – Underground - Olthoff

As the third phase of construction neared completion, some ponding issues were identified around the outfield of Little League A, near the bike path. Mr. Mandon requested that Olthoff installed storm drain structures and slightly reroute the bike path to resolve the drainage issue. The amount of work totaled \$6,015.60.

Recommendation: Approve contract extension #7 for Olthoff totaling \$6,015.60. This amount will be paid from Park Bonds.



Municipal Expertise. Community Commitment

Joseph M Nordman Direct Line: 708-210-5670 Email: jnordman@reltd.com

August 21, 2014

Project 08-409.04

Town of Munster 1005 Ridge Road Munster, IN 46321

Attn:

Thomas DeGiulio

RE:

Payout #16 for Community Park Underground

Dear Mr. DeGiulio;

Enclosed herewith please find Pay Estimate #16 for work completed on the above referenced project. We have reviewed the work and find that, in our best judgment, it is in substantial compliance with the plans and specifications.

We recommend that Olthoff, Inc. is entitled to payment of Fifty Eight Thousand Three Hundred Ninety Five Dollars and Sixty Four Cents (\$58,395.64) as summarized below:

Original Contract Amount	\$833,372.21
Contract Extension #1	\$43,764.00
Contract Extension #2	\$163,917.79
Contract Extension #3	
Contract Extension #4	
Contract Extension #5	
Contract Extension #6	
Contract Extension #7	
Extended Contract Amount	
Work Completed to Date	
Less 2.5% Retention	\$42,733.98
Subtotal	
Less Previous Payments	

at LLA (structures)

Should you have any questions or require any further information, please feel free to contact me.

Amount Due this Estimate #16\$58,395.64

Very truly yours,

ROPINSON ENGINEERING, LTD.

Joseph M Nordman

APPROVED BY TOWN OF MUNSTER