



## **WEEKLY CONSTRUCTION REPORT**

---

December 7, 2012

**PROJECT NAME:** INDOT CONTRACT B-30069  
**POPLAR LANE OVER HART DITCH (LAKE COUNTY BRIDGE 364)**

**PROJECT NUMBER:** 0600753

**DESIGNER:** UNITED CONSULTING

**CONSTRUCTION INSPECTION:** UNITED CONSULTING - CHRIS COFFEY

**CONTRACTOR:** ELLAS CONSTRUCTION CO., INC.

**LETTING DATE:** JULY 11, 2011

**NTP ISSUED:** AUGUST 8, 2011

**INTERMEDIATE COMPLETION:** NOVEMBER 1, 2012

**ADJUSTED INTERMEDIATE COMPLETION:** NOVEMBER 20, 2012 (MET ON NOVEMBER 2, 2012)

**FINAL COMPLETION:** JUNE 1, 2013

**ADJUSTED FINAL COMPLETION:** JUNE 1, 2013

**ORIGINAL CONTRACT AMOUNT:** \$1,070,554.88

**ADJUSTED CONTRACT AMOUNT:** **\$1,070,554.88**

**PERCENT PROJECT COMPLETE:** 61.33% (NEXT PAY ESTIMATE PROCESSED 12/9/2012)

---

➤ **Summary of Activities This Past Week (12/1/12 – 12/7/12)**

- Approaches poured for Phase 2
- Asphalt for Phase 2 (remainder to be placed in the spring when the plant re-opens)
- Phase 2 sidewalk on bridge and approaches
- Curb and Gutter/Sidewalk on North side of Poplar Lane

➤ **Anticipated Activities for the Upcoming Week (12/10/12 – 12/14/12)**

- Water main installation in North side of bridge
- Field Drilled Holes and Reinforcing Steel for Phase 3

Construction Photos



Phase 2 Approaches Poured



12/1/2012

Phase 2 Wedge and Level Asphalt



Sidewalk on Bridge and Approaches





Curb and Gutter with Sidewalk