

33 E. U.S. Highway 12  
Chesterton, IN 46304  
(219) 926-5744

**152,061.52**

**152,061.52**

## APPLICATION AND CERTIFICATE FOR PAYMENT

## DOCUMENT SUMMARY SHEET

Page 1 of 5

## TO OWNER/CLIENT:

Northern Indiana Commuter Transportation District  
33 East U.S. Highway 12  
Chesterton, Indiana 46304

## PROJECT:

NICTD - West Lake Corridor  
Project Management Office: 856 Sibley St  
Hammond, Indiana 46320

APPLICATION NO: 25

INVOICE NO: 25

PERIOD: 10/01/22 - 10/31/22

PROJECT NO: 2518 - 2519

CONTRACT DATE:

## FROM CONTRACTOR:

F.H. Paschen Ragnar Benson Joint Venture  
5515 North East River Road  
Chicago, Illinois 60656

## VIA ARCHITECT/ENGINEER:

CONTRACT FOR: NICTD - West Lake Corridor Prime Contract  
CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

|                                                                              |                   |
|------------------------------------------------------------------------------|-------------------|
| 1. Original Contract Sum                                                     | \$ 554,940,521.00 |
| 2. Net change by change orders                                               | \$ 11,109,581.46  |
| 3. Contract sum to date (line 1 ± 2)                                         | \$ 566,050,102.46 |
| 4. Total completed and stored to date<br>(Column G on detail sheet)          | \$ 183,802,504.79 |
| 5. Retainage:                                                                |                   |
| a. 10.00% of completed work:                                                 | \$ 18,380,250.73  |
| b. 0.00% of stored material:                                                 | \$ 0.00           |
| Total retainage (Line 5a + 5b or total in column I of detail sheet)          | \$ 18,380,250.73  |
| 6. Total earned less retainage<br>(Line 4 less Line 5 Total)                 | \$ 165,422,254.06 |
| 7. Less previous certificates for payment<br>(Line 6 from prior certificate) | \$ 154,806,686.33 |
| 8. Current payment due:                                                      | \$ 10,615,567.73  |
| 9. Balance to finish, including retainage<br>(Line 3 less Line 6)            | \$ 400,627,848.40 |

| CHANGE ORDER SUMMARY                                       | ADDITIONS        | DEDUCTIONS     |
|------------------------------------------------------------|------------------|----------------|
| Total changes approved in previous months by Owner/Client: | \$ 10,410,262.63 | (\$250,676.95) |
| Total approved this Month:                                 | \$ 990,075.78    | (\$40,080.00)  |
| Totals:                                                    | \$ 11,400,338.41 | (\$290,756.95) |
| Net change by change orders:                               | \$ 11,109,581.46 |                |

The undersigned certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract documents, that all amounts have been paid by the Contractor for Work which previous Certificates for payment were issued and payments received from the Owner/Client, and that current payments shown herein is now due.

CONTRACTOR: F.H. Paschen Ragnar Benson Joint Venture

By: Matthew W. Mon  
State of: Illinois  
County of: COOK  
Subscribed and sworn to before  
me this 14th day of November, 2022

Date: 11/14/2022

Notary Public: Sela M. O'Neill  
My commission expires: 8/21/2025

SELA M O'NEILL  
Official Seal  
Notary Public - State of Illinois  
My Commission Expires Aug 21, 2025

## OWNER CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on the on-site observations and the data comprising this application, the Owner certifies that to the best of the Owner's knowledge, information and belief that Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED:

\$ 10,615,567.73

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to confirm to the amount certified)

OWNER:

By: Michael Rowe Date: 11/15/2022

This certificate is not negotiable. The amount certified is payable only to the contract named herein. Issuance, payment and acceptance of payment are without prejudice to the rights of the Owner/Client or Contractor under this Contract.

new  
11/28/22

## DOCUMENT DETAIL SHEET

## CONTINUATION SHEET

Document SUMMARY SHEET, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NUMBER: 25  
APPLICATION DATE: 11/01/2022  
PERIOD: 10/01/22 - 10/31/22

ARCHITECTS/ENGINEERS PROJECT NO:

| Contract Lines |           |                                                             | B               |            |                 | C                                 |                 |                            | D              |                                            | E                                          |                 | F       |                 | G              |                           | H         | I |  |
|----------------|-----------|-------------------------------------------------------------|-----------------|------------|-----------------|-----------------------------------|-----------------|----------------------------|----------------|--------------------------------------------|--------------------------------------------|-----------------|---------|-----------------|----------------|---------------------------|-----------|---|--|
| A              |           |                                                             | SCHEDULED VALUE |            |                 | FROM PREVIOUS APPLICATION (D + E) |                 | WORK COMPLETED THIS PERIOD |                | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) |                 | QTY     | VALUE           | %(G/C)         | BALANCE TO FINISH (C - G) | RETAINAGE |   |  |
| ITEM NO.       | COST CODE | DESCRIPTION OF WORK                                         | QTY             | UNIT PRICE | VALUE           | QTY                               | VALUE           | QTY                        | VALUE          |                                            | QTY                                        | VALUE           |         |                 |                |                           |           |   |  |
|                |           | 40.08 - Mobilizations                                       | 0.0             | \$0.00     | \$27,745,000.00 | 0.0                               | \$27,745,000.00 | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$27,745,000.00 | 100.00% | \$0.00          | \$2,774,500.00 |                           |           |   |  |
| 1              | None      | 40.08 - Traffic Control                                     | 0.0             | \$0.00     | \$1,655,000.00  | 0.0                               | \$264,800.00    | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$264,800.00    | 16.00%  | \$1,390,200.00  | \$25,480.00    |                           |           |   |  |
| 2              | None      | 40.08 - Erosion Control                                     | 0.0             | \$0.00     | \$2,750,000.00  | 0.0                               | \$2,306,741.29  | 0.0                        | \$7,837.50     | \$0.00                                     | \$0.00                                     | \$2,314,578.79  | 84.17%  | \$435,421.21    | \$231,457.88   |                           |           |   |  |
| 3              | None      | 40.08 - Bond and Insurance                                  | 0.0             | \$0.00     | \$14,428,500.00 | 0.0                               | \$14,428,500.00 | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$14,428,500.00 | 100.00% | \$0.00          | \$1,442,850.00 |                           |           |   |  |
| 4              | None      | 40.08 - Time Related Overhead                               | 0.0             | \$0.00     | \$39,485,021.00 | 0.0                               | \$15,892,720.80 | 0.0                        | \$690,987.86   | \$0.00                                     | \$0.00                                     | \$16,583,708.36 | 42.00%  | \$22,901,312.34 | \$1,658,370.96 |                           |           |   |  |
| 5              | None      | 40.08 - Railroad Flagging                                   | 0.0             | \$0.00     | \$1,675,000.00  | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$1,675,000.00  | \$0.00         |                           |           |   |  |
| 6              | None      | 40.01 - Remove/Relocate/Reconstruct                         | 0.0             | \$0.00     | \$200,000.00    | 0.0                               | \$85,000.00     | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$85,000.00     | 42.50%  | \$115,000.00    | \$8,500.00     |                           |           |   |  |
| 7              | None      | 40.01 - Earthwork                                           | 0.0             | \$0.00     | \$21,905,000.00 | 0.0                               | \$5,514,711.15  | 0.0                        | \$903,254.60   | \$0.00                                     | \$0.00                                     | \$6,417,965.75  | 29.30%  | \$15,487,034.25 | \$641,796.58   |                           |           |   |  |
| 8              | None      | 40.07 - Pavement                                            | 0.0             | \$0.00     | \$1,350,000.00  | 0.0                               | \$263,627.95    | 0.0                        | \$63,415.00    | \$0.00                                     | \$0.00                                     | \$347,042.95    | 25.71%  | \$1,002,957.05  | \$34,704.30    |                           |           |   |  |
| 9              | None      | 40.07 - Pavement Markings                                   | 0.0             | \$0.00     | \$90,000.00     | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$90,000.00     | \$0.00         |                           |           |   |  |
| 10             | None      | 40.07 - Concrete                                            | 0.0             | \$0.00     | \$3,500,000.00  | 0.0                               | \$921,060.00    | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$921,060.00    | 26.32%  | \$2,578,940.00  | \$92,106.00    |                           |           |   |  |
| 11             | None      | 40.02 - Drainage                                            | 0.0             | \$0.00     | \$9,900,000.00  | 0.0                               | \$1,721,418.05  | 0.0                        | \$1,170,947.37 | \$0.00                                     | \$0.00                                     | \$2,832,365.42  | 28.61%  | \$7,067,634.58  | \$283,236.55   |                           |           |   |  |
| 12             | None      | 40.06 - Fencing                                             | 0.0             | \$0.00     | \$1,050,000.00  | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$1,050,000.00  | \$0.00         |                           |           |   |  |
| 13             | None      | 40.05 - Noise wall                                          | 0.0             | \$0.00     | \$2,700,000.00  | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$2,700,000.00  | \$0.00         |                           |           |   |  |
| 14             | None      | 10.04 - Bridge 101 CSX RR over Main Street                  | 0.0             | \$0.00     | \$3,050,000.00  | 0.0                               | \$258,576.59    | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$258,576.59    | 8.48%   | \$2,791,423.41  | \$25,857.66    |                           |           |   |  |
| 15             | None      | 10.04 - Bridge 102 - CSX RR/N CTD over Pedestrian Underpass | 0.0             | \$0.00     | \$1,600,000.00  | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$1,600,000.00  | \$0.00         |                           |           |   |  |
| 16             | None      | 10.04 - Bridge 103 - NICTD over Industrial Spur             | 0.0             | \$0.00     | \$2,850,000.00  | 0.0                               | \$283,744.84    | 0.0                        | \$184,255.16   | \$0.00                                     | \$0.00                                     | \$468,000.00    | 16.42%  | \$2,382,000.00  | \$46,800.01    |                           |           |   |  |
| 17             | None      | 10.04 - Bridge 104 - NICTD over 45th street                 | 0.0             | \$0.00     | \$1,995,000.00  | 0.0                               | \$106,300.00    | 0.0                        | \$40,678.25    | \$0.00                                     | \$0.00                                     | \$146,978.25    | 7.37%   | \$1,848,021.75  | \$14,697.63    |                           |           |   |  |
| 18             | None      | 10.04 - Bridge 105 - NICTD over CSX RR                      | 0.0             | \$0.00     | \$6,700,000.00  | 0.0                               | \$336,657.01    | 0.0                        | \$236,142.99   | \$0.00                                     | \$0.00                                     | \$573,000.00    | 8.55%   | \$6,127,000.00  | \$57,300.00    |                           |           |   |  |
| 19             | None      | 10.04 - Bridge 106 - NICTD over Broadmoor Avenue            | 0.0             | \$0.00     | \$910,000.00    | 0.0                               | \$28,613.00     | 0.0                        | \$4,256.00     | \$0.00                                     | \$0.00                                     | \$84,063.00     | 9.24%   | \$825,937.00    | \$8,406.30     |                           |           |   |  |
| 20             | None      | 10.04 - Bridge 107 - NICTD over Little Calumet River        | 0.0             | \$0.00     | \$7,050,000.00  | 0.0                               | \$2,626,706.00  | 0.0                        | \$230,699.00   | \$0.00                                     | \$0.00                                     | \$2,857,405.00  | 40.53%  | \$4,192,595.00  | \$265,740.50   |                           |           |   |  |
| 21             | None      | 10.04 - Bridge 108 - NICTD over Fayette Street              | 0.0             | \$0.00     | \$4,050,000.00  | 0.0                               | \$1,278,610.93  | 0.0                        | \$30,041.13    | \$0.00                                     | \$0.00                                     | \$1,308,652.06  | 33.55%  | \$2,691,347.94  | \$135,865.20   |                           |           |   |  |
| 22             | None      | 10.04 - Bridge 109 - NICTD over Sibley Street               | 0.0             | \$0.00     | \$1,660,000.00  | 0.0                               | \$909,382.40    | 0.0                        | \$40,453.60    | \$0.00                                     | \$0.00                                     | \$951,836.00    | 57.34%  | \$708,164.00    | \$95,183.60    |                           |           |   |  |
| 23             | None      | 10.04 - Bridge 109A - NICTD over State street               | 0.0             | \$0.00     | \$1,150,000.00  | 0.0                               | \$502,371.50    | 0.0                        | \$40,365.00    | \$0.00                                     | \$0.00                                     | \$542,736.50    | 47.19%  | \$607,263.50    | \$54,273.65    |                           |           |   |  |
| 24             | None      | 10.04 - Bridge 110 - NICTD over NS RR                       | 0.0             | \$0.00     | \$7,950,000.00  | 0.0                               | \$2,818,704.00  | 0.0                        | \$1,316,847.50 | \$0.00                                     | \$0.00                                     | \$4,135,551.50  | 52.04%  | \$3,812,448.50  | \$413,755.15   |                           |           |   |  |
| 25             | None      | 10.04 - Bridge 111 - NICTD over Willow Court                | 0.0             | \$0.00     | \$1,100,000.00  | 0.0                               | \$337,250.00    | 0.0                        | \$250,465.60   | \$0.00                                     | \$0.00                                     | \$587,715.60    | 53.61%  | \$510,284.40    | \$58,971.56    |                           |           |   |  |
| 26             | None      | 10.04 - Bridge 112 - NICTD over IHB RR                      | 0.0             | \$0.00     | \$3,150,000.00  | 0.0                               | \$626,005.67    | 0.0                        | \$350,590.00   | \$0.00                                     | \$0.00                                     | \$976,595.67    | 31.00%  | \$2,173,404.33  | \$97,659.57    |                           |           |   |  |
| 27             | None      | 10.04 - Bridge 113 - NICTD over Hohman Avenue               | 0.0             | \$0.00     | \$9,450,000.00  | 0.0                               | \$1,995,807.50  | 0.0                        | \$364,445.00   | \$0.00                                     | \$0.00                                     | \$2,360,252.50  | 24.98%  | \$7,089,747.50  | \$236,025.24   |                           |           |   |  |
| 28             | None      | 10.04 - Bridge 115 - NICTD over Grand Calumet River         | 0.0             | \$0.00     | \$5,950,000.00  | 0.0                               | \$817,000.00    | 0.0                        | \$184,065.00   | \$0.00                                     | \$0.00                                     | \$1,001,065.00  | 16.82%  | \$4,948,935.00  | \$100,105.50   |                           |           |   |  |
| 29             | None      | 10.04 - Bridge 116 - NICTD over CSX RR                      | 0.0             | \$0.00     | \$6,340,000.00  | 0.0                               | \$515,097.68    | 0.0                        | \$251,902.32   | \$0.00                                     | \$0.00                                     | \$766,000.00    | 12.22%  | \$5,565,000.00  | \$77,499.99    |                           |           |   |  |
| 30             | None      | 10.04 - Elevated Structure 201                              | 0.0             | \$0.00     | \$1,000.00      | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$1,000.00      | \$0.00         |                           |           |   |  |
| 31             | None      | 10.04 - Elevated Structure 202                              | 0.0             | \$0.00     | \$7,700,000.00  | 0.0                               | \$715,672.34    | 0.0                        | \$71,327.66    | \$0.00                                     | \$0.00                                     | \$787,000.00    | 10.22%  | \$6,913,000.00  | \$78,700.01    |                           |           |   |  |
| 32             | None      | 10.04 - Elevated Structure 203                              | 0.0             | \$0.00     | \$6,400,000.00  | 0.0                               | \$1,105,354.00  | 0.0                        | \$430,354.00   | \$0.00                                     | \$0.00                                     | \$1,541,708.00  | 24.09%  | \$4,858,292.00  | \$154,170.81   |                           |           |   |  |
| 33             | None      | 10.04 - Elevated Structure 204                              | 0.0             | \$0.00     | \$2,850,000.00  | 0.0                               | \$1,396,227.70  | 0.0                        | \$21,000.00    | \$0.00                                     | \$0.00                                     | \$1,417,227.70  | 49.73%  | \$1,432,772.30  | \$141,722.77   |                           |           |   |  |
| 34             | None      | 10.04 - Elevated Structure 207                              | 0.0             | \$0.00     | \$5,950,000.00  | 0.0                               | \$3,515,030.10  | 0.0                        | \$51,853.36    | \$0.00                                     | \$0.00                                     | \$3,566,883.46  | 59.50%  | \$2,383,116.54  | \$356,003.01   |                           |           |   |  |
| 35             | None      | 10.04 - Elevated Structure 207A                             | 0.0             | \$0.00     | \$4,650,000.00  | 0.0                               | \$702,146.64    | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$702,146.64    | 16.24%  | \$3,885,000.00  | \$75,500.01    |                           |           |   |  |
| 36             | None      | 10.04 - Elevated Structure 208                              | 0.0             | \$0.00     | \$3,900,000.00  | 0.0                               | \$534,000.00    | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$534,000.00    | 13.69%  | \$3,366,000.00  | \$53,400.00    |                           |           |   |  |
| 37             | None      | 10.04 - Elevated Structure 209                              | 0.0             | \$0.00     | \$7,450,000.00  | 0.0                               | \$2,918,636.40  | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$2,918,636.40  | 39.18%  | \$4,531,363.60  | \$291,863.64   |                           |           |   |  |
| 38             | None      | 40.06 - Bridge 101A - Pedestrian Bridge over Main Street    | 0.0             | \$0.00     | \$950,000.00    | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$950,000.00    | \$0.00         |                           |           |   |  |
| 39             | None      | 40.06 - Pedestrian Bridge over Little Calumet River         | 0.0             | \$0.00     | \$850,000.00    | 0.0                               | \$93,549.60     | 0.0                        | \$91,007.00    | \$0.00                                     | \$0.00                                     | \$184,556.60    | 22.65%  | \$657,443.40    | \$19,255.88    |                           |           |   |  |
| 40             | None      | 10.08 - Retaining Wall 301A                                 | 0.0             | \$0.00     | \$3,510,000.00  | 0.0                               | \$95,000.00     | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$95,000.00     | 2.71%   | \$3,415,000.00  | \$9,500.00     |                           |           |   |  |
| 41             | None      | 10.08 - Retaining Walls 301S & 301N                         | 0.0             | \$0.00     | \$8,599,000.00  | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$8,599,000.00  | \$0.00         |                           |           |   |  |
| 42             | None      | 10.08 - Retaining Walls 302W & 302E                         | 0.0             | \$0.00     | \$15,450,000.00 | 0.0                               | \$95,000.00     | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$95,000.00     | 0.61%   | \$15,355,000.00 | \$9,500.00     |                           |           |   |  |
| 43             | None      | 10.08 - Retaining Walls 303W & 303E                         | 0.0             | \$0.00     | \$4,850,000.00  | 0.0                               | \$95,000.00     | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$95,000.00     | 1.96%   | \$4,755,000.00  | \$9,500.00     |                           |           |   |  |
| 44             | None      | 10.08 - Retaining Walls 304W & 304E                         | 0.0             | \$0.00     | \$2,550,000.00  | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$2,550,000.00  | \$0.00         |                           |           |   |  |
| 45             | None      | 10.08 - Retaining Walls 305W & 305E                         | 0.0             | \$0.00     | \$650,000.00    | 0.0                               | \$388,860.00    | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$388,860.00    | 59.79%  | \$261,140.00    | \$38,866.00    |                           |           |   |  |
| 46             | None      | 10.08 - Retaining Walls 306W & 306E                         | 0.0             | \$0.00     | \$5,250,000.00  | 0.0                               | \$2,963,926.23  | 0.0                        | \$141,818.52   | \$0.00                                     | \$0.00                                     | \$3,104,742.75  | 59.14%  | \$2,145,257.25  | \$310,474.28   |                           |           |   |  |
| 47             | None      | 10.08 - Retaining Wall 307W & 307E                          | 0.0             | \$0.00     | \$950,000.00    | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$950,000.00    | \$0.00         |                           |           |   |  |
| 48             | None      | 10.08 - Retaining Walls 308W & 308E                         | 0.0             | \$0.00     | \$2,700,000.00  | 0.0                               | \$95,000.00     | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$95,000.00     | 3.52%   | \$2,605,000.00  | \$9,500.00     |                           |           |   |  |
| 49             | None      | 10.08 - Retaining Walls 309W & 309E                         | 0.0             | \$0.00     | \$4,030,000.00  | 0.0                               | \$95,000.00     | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$95,000.00     | 2.36%   | \$3,935,000.00  | \$9,500.00     |                           |           |   |  |
| 50             | None      | 10.08 - Retaining Walls 312W & 312E                         | 0.0             | \$0.00     | \$8,625,000.00  | 0.0                               | \$95,000.00     | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$95,000.00     | 1.10%   | \$8,530,000.00  | \$9,500.00     |                           |           |   |  |
| 51             | None      | 10.08 - Retaining Walls 313W & 313E                         | 0.0             | \$0.00     | \$6,200,000.00  | 0.0                               | \$95,000.00     | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$95,000.00     | 1.53%   | \$6,105,000.00  | \$9,500.00     |                           |           |   |  |
| 52             | None      | 40.05 - Main Street CIP Wall #1                             | 0.0             | \$0.00     | \$450,000.00    | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$450,000.00    | \$0.00         |                           |           |   |  |
| 53             | None      | 40.05 - Main Street CIP Wall #2                             | 0.0             | \$0.00     | \$275,000.00    | 0.0                               | \$0.00          | 0.0                        | \$0.00         | \$0.00                                     | \$0.00                                     | \$0.00          | 0.00%   | \$275,000.00    | \$0.00         |                           |           |   |  |

## CONTINUATION SHEET

## DOCUMENT DETAIL SHEET

Page 3 of 3

| DOCUMENT DETAIL SHEET |           |                                                                                |                      |            |                   |                                           |                   |                                 |                  |                                                        |                                                    |                   |             |                                      |                  |  | Page 3 of 3 |
|-----------------------|-----------|--------------------------------------------------------------------------------|----------------------|------------|-------------------|-------------------------------------------|-------------------|---------------------------------|------------------|--------------------------------------------------------|----------------------------------------------------|-------------------|-------------|--------------------------------------|------------------|--|-------------|
| A<br>ITEM NO.         | COST CODE | B<br>DESCRIPTION OF WORK                                                       | C<br>SCHEDULED VALUE |            |                   | D<br>FROM PREVIOUS APPLICATION<br>(D + E) |                   | E<br>WORK COMPLETED THIS PERIOD |                  | F<br>MATERIAL & PRESENTLY<br>STORED (NOT IN D<br>OR E) | G<br>TOTAL COMPLETED AND STORED<br>TO DATE (D+E+F) |                   | H<br>%(G/C) | I<br>BALANCE<br>TO FINISH<br>(C - G) | J<br>RETAINAGE   |  |             |
|                       |           |                                                                                | QTY                  | UNIT PRICE | VALUE             | QTY                                       | VALUE             | QTY                             | VALUE            |                                                        | QTY                                                | VALUE             |             |                                      |                  |  |             |
|                       |           |                                                                                |                      |            |                   |                                           |                   |                                 |                  |                                                        |                                                    |                   |             |                                      |                  |  |             |
| 55                    | None      | 40.06 - Pedestrian Tunnel 401 at Pennsy Greenway                               | 0.0                  | \$0.00     | \$ 500,000.00     | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 500,000.00                        | \$ 0.00          |  |             |
| 56                    | None      | 40.06 - Pedestrian Tunnel 402 at Beldon Place                                  | 0.0                  | \$0.00     | \$ 375,000.00     | 0.0                                       | \$ 0.00           | 0.0                             | \$ 257,840.00    | \$ 0.00                                                | 0.0                                                | \$ 257,840.00     | 68.76%      | \$ 117,160.00                        | \$ 25,784.00     |  |             |
| 57                    | None      | 40.06 - Pedestrian Tunnel 402A at Alley Between Fairbanks Pl and Sunnyside Ave | 0.0                  | \$0.00     | \$ 400,000.00     | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 400,000.00                        | \$ 0.00          |  |             |
| 58                    | None      | 40.06 - Pedestrian Tunnel 403 at Gateway Station                               | 0.0                  | \$0.00     | \$ 440,000.00     | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 440,000.00                        | \$ 0.00          |  |             |
| 59                    | None      | 40.06 - Landscaping, Munster                                                   | 0.0                  | \$0.00     | \$ 650,000.00     | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 650,000.00                        | \$ 0.00          |  |             |
| 60                    | None      | 40.06 - Landscaping, Hammond                                                   | 0.0                  | \$0.00     | \$ 275,000.00     | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 275,000.00                        | \$ 0.00          |  |             |
| 61                    | None      | 40.07 - Signing                                                                | 0.0                  | \$0.00     | \$ 90,000.00      | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 90,000.00                         | \$ 0.00          |  |             |
| 62                    | None      | 50.02 - Signals                                                                | 0.0                  | \$0.00     | \$ 1,800,000.00   | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 1,800,000.00                      | \$ 0.00          |  |             |
| 63                    | None      | 40.02 - Lighting                                                               | 0.0                  | \$0.00     | \$ 2,400,000.00   | 0.0                                       | \$ 66,829.00      | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 2,333,171.00                      | \$ 6,882.90      |  |             |
| 64                    | None      | 10.01 - Guideway                                                               | 0.0                  | \$0.00     | \$ 2,800,000.00   | 0.0                                       | \$ 0.00           | 0.0                             | \$ 1,300,000.00  | \$ 0.00                                                | 0.0                                                | \$ 1,300,000.00   | 46.43%      | \$ 1,500,000.00                      | \$ 130,000.00    |  |             |
| 65                    | None      | 10.11 - Ballasted Track                                                        | 0.0                  | \$0.00     | \$ 24,230,000.00  | 0.0                                       | \$ 2,536,876.79   | 0.0                             | \$ 495,000.00    | \$ 0.00                                                | 0.0                                                | \$ 3,031,876.79   | 12.51%      | \$ 21,198,123.21                     | \$ 303,187.60    |  |             |
| 66                    | None      | 10.12 - Special Trackwork                                                      | 0.0                  | \$0.00     | \$ 5,000,000.00   | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 5,000,000.00                      | \$ 0.00          |  |             |
| 67                    | None      | 20.01 - Stations, Munster/Dyer                                                 | 0.0                  | \$0.00     | \$ 11,269,000.00  | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 11,269,000.00                     | \$ 0.00          |  |             |
| 68                    | None      | 20.01 - Stations, Munster/Ridge Road                                           | 0.0                  | \$0.00     | \$ 4,296,000.00   | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 4,296,000.00                      | \$ 0.00          |  |             |
| 69                    | None      | 20.01 - Stations, South Hammond                                                | 0.0                  | \$0.00     | \$ 6,770,000.00   | 0.0                                       | \$ 0.00           | 0.0                             | \$ 22,500.00     | \$ 0.00                                                | 0.0                                                | \$ 22,500.00      | 0.33%       | \$ 6,747,500.00                      | \$ 2,250.00      |  |             |
| 70                    | None      | 20.01 - Stations, Hammond Gateway                                              | 0.0                  | \$0.00     | \$ 15,497,000.00  | 0.0                                       | \$ 32,000.00      | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 32,000.00      | 0.21%       | \$ 15,465,000.00                     | \$ 3,200.00      |  |             |
| 71                    | None      | 30.02 - MSF (Entire Facility Construction)                                     | 0.0                  | \$0.00     | \$ 0.00           | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 100.00%     | \$ 0.00                              | \$ 0.00          |  |             |
| 72                    | None      | 30.01 - EALM Building                                                          | 0.0                  | \$0.00     | \$ 1,951,000.00   | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 1,951,000.00                      | \$ 0.00          |  |             |
| 73                    | None      | 30.02 - MSF Sitework                                                           | 0.0                  | \$0.00     | \$ 490,000.00     | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 490,000.00                        | \$ 0.00          |  |             |
| 74                    | None      | 30.02 - MSF Equipment                                                          | 0.0                  | \$0.00     | \$ 0.00           | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 100.00%     | \$ 0.00                              | \$ 0.00          |  |             |
| 75                    | None      | 30.02 - MSF equipment, Wheel Truing                                            | 0.0                  | \$0.00     | \$ 0.00           | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 100.00%     | \$ 0.00                              | \$ 0.00          |  |             |
| 76                    | None      | 30.02 - Vehicle Wash                                                           | 0.0                  | \$0.00     | \$ 0.00           | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 100.00%     | \$ 0.00                              | \$ 0.00          |  |             |
| 77                    | None      | 30.02 - Vehicle Wash Equipment                                                 | 0.0                  | \$0.00     | \$ 0.00           | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 100.00%     | \$ 0.00                              | \$ 0.00          |  |             |
| 78                    | None      | 30.05 - Yard and Yard Track                                                    | 0.0                  | \$0.00     | \$ 3,000,000.00   | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 3,000,000.00                      | \$ 0.00          |  |             |
| 79                    | None      | 50.01 - Train Control and Signals                                              | 0.0                  | \$0.00     | \$ 29,270,000.00  | 0.0                                       | \$ 637,827.35     | 0.0                             | \$ 190,157.97    | \$ 0.00                                                | 0.0                                                | \$ 827,985.32     | 2.83%       | \$ 28,442,014.68                     | \$ 82,798.50     |  |             |
| 80                    | None      | 50.03 - Train Power Supply                                                     | 0.0                  | \$0.00     | \$ 9,500,000.00   | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 9,500,000.00                      | \$ 0.00          |  |             |
| 81                    | None      | 50.04 - Traction Power Distribution                                            | 0.0                  | \$0.00     | \$ 17,525,000.00  | 0.0                                       | \$ 404,506.51     | 0.0                             | \$ 816,485.31    | \$ 0.00                                                | 0.0                                                | \$ 1,220,991.82   | 6.97%       | \$ 16,304,008.18                     | \$ 122,099.10    |  |             |
| 82                    | None      | 50.05 - Communications                                                         | 0.0                  | \$0.00     | \$ 15,150,000.00  | 0.0                                       | \$ 278,853.00     | 0.0                             | \$ 187,329.00    | \$ 0.00                                                | 0.0                                                | \$ 466,182.00     | 3.08%       | \$ 14,683,818.00                     | \$ 46,618.20     |  |             |
| 83                    | None      | 50.06 - Fare Collection System and Equipment                                   | 0.0                  | \$0.00     | \$ 735,000.00     | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 735,000.00                        | \$ 0.00          |  |             |
| 84                    | None      | 50.07 - Central Control                                                        | 0.0                  | \$0.00     | \$ 7,903,842.00   | 0.0                                       | \$ 5,416,418.50   | 0.0                             | \$ 48,089.36     | \$ 0.00                                                | 0.0                                                | \$ 5,464,507.86   | 69.14%      | \$ 2,439,334.14                      | \$ 546,450.70    |  |             |
| 85                    | None      | 40.02 - 3rd Party Utility Relocation Allowance                                 | 0.0                  | \$0.00     | \$ 16,000,000.00  | 0.0                                       | \$ 3,400,264.34   | 0.0                             | \$ 148,843.79    | \$ 0.00                                                | 0.0                                                | \$ 3,549,108.13   | 22.18%      | \$ 12,450,891.87                     | \$ 354,910.80    |  |             |
| 86                    | None      | 40.03 - Environmental Remediation Allowance                                    | 0.0                  | \$0.00     | \$ 5,000,000.00   | 0.0                                       | \$ 1,325,557.93   | 0.0                             | \$ 477,983.28    | \$ 0.00                                                | 0.0                                                | \$ 1,803,541.21   | 36.07%      | \$ 3,196,458.79                      | \$ 180,354.10    |  |             |
| 87                    | None      | 40.04 - Park and Historical Restoration                                        | 0.0                  | \$0.00     | \$ 300,000.00     | 0.0                                       | \$ 0.00           | 0.0                             | \$ 0.00          | \$ 0.00                                                | 0.0                                                | \$ 0.00           | 0.00%       | \$ 300,000.00                        | \$ 0.00          |  |             |
| 88                    | None      | 90.02 - Final Design                                                           | 0.0                  | \$0.00     | \$ 73,145,158.00  | 0.0                                       | \$ 57,013,037.32  | 0.0                             | \$ 389,484.00    | \$ 0.00                                                | 0.0                                                | \$ 57,402,521.32  | 78.48%      | \$ 15,742,636.68                     | \$ 5,740,252.10  |  |             |
| TOTALS:               |           |                                                                                |                      |            | \$ 554,940,521.00 |                                           | \$ 168,695,180.11 |                                 | \$ 11,616,712.13 | \$ 0.00                                                |                                                    | \$ 180,311,892.24 | 32.49%      | \$ 374,628,628.76                    | \$ 18,031,189.42 |  |             |

## Whole Change Order Packages

| A        | B                                                                                                              | C               | D                                       | E           | F                                             | G                                             | H         |                                 | I            |
|----------|----------------------------------------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|-----------------------------------------------|-----------------------------------------------|-----------|---------------------------------|--------------|
| ITEM NO. | DESCRIPTION OF WORK                                                                                            | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS PRESENTLY STORED<br>(NOT IN D OR E) | TOTAL COMPLETED AND STORED<br>TO DATE (D+E+F) | % (G / C) | BALANCE<br>TO FINISH<br>(C - G) | RETAINAGE    |
|          |                                                                                                                |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                               |                                               |           |                                 |              |
| 89       | PCCO#001                                                                                                       |                 |                                         |             |                                               |                                               |           |                                 |              |
| 89.1     | PCO#005 BN 0601 / PO # 95813 - FHP- 0001 - Future Douglas Street Station / Hammond Grade Change (PCO-005)      | \$ 599,535.01   | \$ 0.00                                 | \$ 0.00     | \$ 0.00                                       | \$ 0.00                                       | 0.00%     | \$ 599,535.01                   | \$ 0.00      |
| 89.2     | PCO#011 BN 0601 / PO #95814 - FHP-0091 - ST-Russell Street Pedestrian Tunnel (PCO-011)                         | \$ 406,000.00   | \$ 182,360.49                           | \$ 0.00     | \$ 0.00                                       | \$ 182,360.49                                 | 44.92%    | \$ 223,639.51                   | \$ 18,236.05 |
| 90       | PCCO#002                                                                                                       |                 |                                         |             |                                               |                                               |           |                                 |              |
| 90.1     | PCO#021 PO #96362 - FHP-0158 - CIV- RFI-0185 - Betterment- Hammond Gateway Pond Elimination (PCO-021)          | \$ 56,031.25    | \$ 56,031.25                            | \$ 0.00     | \$ 0.00                                       | \$ 56,031.25                                  | 100.00%   | \$ 0.00                         | \$ 5,603.12  |
| 90.2     | PCO#025 PO #96362 - FHP-0162 - SYS - Weak Radio Coverage South of I80/I94 bridge (PCO-025)                     | \$ 29,670.06    | \$ 26,703.05                            | \$ 2,967.01 | \$ 0.00                                       | \$ 29,670.06                                  | 100.00%   | \$ 0.00                         | \$ 2,967.01  |
| 90.3     | PCO#075 BN 0603 / PO # 96321 - FHP-0148 - CIV - GSA Encroachment                                               | \$ 58,551.56    | \$ 0.00                                 | \$ 0.00     | \$ 0.00                                       | \$ 0.00                                       | 0.00%     | \$ 58,551.56                    | \$ 0.00      |
| 90.4     | PCO#068 PO #96362 - FHP-0317 - ST - Fracture Critical Material in DPG Girder Webs and Bottom Flanges (PCO-068) | (\$46,955.27)   | (\$46,955.27)                           | \$ 0.00     | \$ 0.00                                       | (\$46,955.27)                                 | 100.00%   | \$ 0.00                         | (\$4,695.55) |

## DOCUMENT DETAIL SHEET

## CONTINUATION SHEET

| CONTINUATION SHEET |                                                                                                                                                        |                          | DOCUMENT DETAIL SHEET                   |               |                                               |                                               |           |                                 |                       |   |
|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------|-----------------------------------------|---------------|-----------------------------------------------|-----------------------------------------------|-----------|---------------------------------|-----------------------|---|
| A                  | B                                                                                                                                                      | C                        | D                                       |               | E                                             | F                                             | G         | H                               | I                     | J |
| ITEM NO.           | DESCRIPTION OF WORK                                                                                                                                    | SCHEDULED VALUE          | WORK COMPLETED                          |               | MATERIALS PRESENTLY STORED<br>(NOT IN D OR E) | TOTAL COMPLETED AND STORED<br>TO DATE (D+E+F) | % (G / C) | BALANCE<br>TO FINISH<br>(C - G) | RETAINAGE             |   |
|                    |                                                                                                                                                        |                          | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD   |                                               |                                               |           |                                 |                       |   |
| 90.5               | PCO#010 PO #96362 - FHP-0035 - CIV-Munster Dyer Pond Change and Main Street Centerline (PCO-010)                                                       | \$ 662,063.50            | \$ 662,063.50                           | \$ 0.00       | \$ 0.00                                       | \$ 662,063.50                                 | 100.00%   | \$ 0.00                         | \$ 66,206.36          |   |
| 90.6               | PCO#092 PO #96362 - FHP-0352 - FC - NICTD Request to Change Station Building (PCO-092)                                                                 | \$ 42,577.37             | \$ 42,577.37                            | \$ 0.00       | \$ 0.00                                       | \$ 42,577.37                                  | 100.00%   | \$ 0.00                         | \$ 4,257.74           |   |
| 90.7               | PCO#072 PO #96362 - FHP-0294 - ST - #RFI-505 Crash Beams at BR-106 (PCO-072)                                                                           | \$ 201,210.78            | \$ 53,109.57                            | \$ 0.00       | \$ 0.00                                       | \$ 53,109.57                                  | 26.39%    | \$ 148,101.21                   | \$ 5,310.96           |   |
| 90.8               | PCO#026 PO #96362 - FHP-0155 - SYS - RFI-307 Marker Posts (PCO-026)                                                                                    | \$ 92,596.80             | \$ 0.00                                 | \$ 0.00       | \$ 0.00                                       | \$ 0.00                                       | 0.00%     | \$ 92,596.80                    | \$ 0.00               |   |
| 90.9               | PCO#071 PO #96362 - FHP-0153 - CIV - INDOT Comments on 80/94 Bridge (PCO-071)                                                                          | \$ 211,045.32            | \$ 211,045.32                           | \$ 0.00       | \$ 0.00                                       | \$ 211,045.32                                 | 100.00%   | \$ 0.00                         | \$ 21,104.55          |   |
| 90.10              | PCO#022 PO #96362 - FHP-0149 - ENV - Monitoring Well Sealing at AOC's 3-5 (PCO-022)                                                                    | \$ 4,698.29              | \$ 0.00                                 | \$ 0.00       | \$ 0.00                                       | \$ 0.00                                       | 0.00%     | \$ 4,698.29                     | \$ 0.00               |   |
| 90.11              | PCO#122 BN 0601 / PO # 96320 - FHP-0422 - ADM - City of Hammond Late NTP for Russell Street (PCO-122)                                                  | \$ 13,684.07             | \$ 11,631.46                            | \$ 2,052.61   | \$ 0.00                                       | \$ 13,684.07                                  | 100.00%   | \$ 0.00                         | \$ 1,368.41           |   |
| 91                 | PCCO#003                                                                                                                                               |                          |                                         |               |                                               |                                               |           |                                 |                       |   |
| 91.1               | PCO#031 BN 0604 / PO #96638 - FHP-0186 - CIV - Betterment - RFI355 - Munster Fire Hydrant Relocation (PCO-31)                                          | \$ 54,572.83             | \$ 44,254.65                            | \$ 1,804.59   | \$ 0.00                                       | \$ 46,059.24                                  | 84.40%    | \$ 8,513.59                     | \$ 4,605.93           |   |
| 91.2               | PCO#018 PO #96638 - FHP-0128 - ST - RFI-0254 Bridge 102 Opening Dimension (PCO-018)                                                                    | <del>(\$5,810.88)</del>  | \$ 0.00                                 | \$ 0.00       | \$ 0.00                                       | \$ 0.00                                       | 0.00%     | <del>(\$5,810.88)</del>         | \$ 0.00               |   |
| 91.3               | PCO#063 BN 0604 / PO #96638 - FHP-0260 - #RFI-0451: Betterment - CIV - Fisher Street Concrete Median (PCO-063)                                         | \$ 9,724.76              | \$ 0.00                                 | \$ 0.00       | \$ 0.00                                       | \$ 0.00                                       | 0.00%     | \$ 9,724.76                     | \$ 0.00               |   |
| 91.4               | PCO#009 PO #96638 - FHP-0108 - SYS - RFI-0192 - PT-401 Tunnel Lighting Removal (PCO-009)                                                               | <del>(\$19,569.92)</del> | \$ 0.00                                 | \$ 0.00       | \$ 0.00                                       | \$ 0.00                                       | 0.00%     | <del>(\$19,569.92)</del>        | \$ 0.00               |   |
| 91.5               | PCO#107 BN 0604 / PO #96638 - FHP-0230 - RFI-0421-CIV - Betterment - Munster Proposed Typical Cross Sections at Manor Ave.                             | \$ 219,094.61            | \$ 115,145.93                           | \$ 0.00       | \$ 0.00                                       | \$ 115,145.93                                 | 52.56%    | \$ 103,948.71                   | \$ 11,514.60          |   |
| 91.6               | PCO#077 PO #96638 - FHP-0343 - RFI-0586: ADM - Final RFC Submittals to NICTD (PCO-077)                                                                 | <del>(\$1,947.79)</del>  | <del>(\$1,947.79)</del>                 | \$ 0.00       | \$ 0.00                                       | <del>(\$1,947.79)</del>                       | 100.00%   | \$ 0.00                         | <del>(\$194.79)</del> |   |
| 91.7               | PCO#078 BN 0604 / PO #96639 - FHP-0291 - FC - Betterment - Munster Ridge Station Town Council requests (PCO-078)                                       | \$ 895,552.48            | \$ 282,245.81                           | \$ 15,617.25  | \$ 0.00                                       | \$ 297,863.06                                 | 33.26%    | \$ 597,689.42                   | \$ 29,786.32          |   |
| 91.8               | PCO#079 BN 0604 / PO #96639 - FHP-0292 - FC - Betterment - Munster Dyer Station Town Council Requests Design & Construction (PCO-079)                  | \$ 5,112,105.39          | \$ 1,047,836.66                         | \$ 153,340.00 | \$ 0.00                                       | \$ 1,201,176.66                               | 23.50%    | \$ 3,910,928.73                 | \$ 120,117.68         |   |
| 91.9               | PCO#048 BN 0604 / PO #96638 - FHP-0253 - #RFI-0644,645,646,693 CIV - Munster Fencing Adjustments (PCO-048)                                             | \$ 511,519.89            | \$ 51,593.72                            | \$ 0.00       | \$ 0.00                                       | \$ 51,593.72                                  | 10.09%    | \$ 459,926.17                   | \$ 5,159.37           |   |
| 91.10              | PCO#082 BN 0604 / PO #96638 - FHP-0360 - #RFI-0667: Betterment - CIV - ROW Item 53 - S-RD03 - Main Street Parking Lot Entrance (PCO-082)               | \$ 76,424.54             | \$ 56,138.72                            | \$ 0.00       | \$ 0.00                                       | \$ 56,138.72                                  | 73.46%    | \$ 20,285.82                    | \$ 5,613.89           |   |
| 91.11              | PCO#130 BN 0604 / PO #96639 - FHP-0447 - CIV - Betterment - #RFI-0792: Town of Munster Water Main Relocation between CN RR and Fisher Street (PCO-130) | \$ 397,175.59            | \$ 397,175.59                           | \$ 0.00       | \$ 0.00                                       | \$ 397,175.59                                 | 100.00%   | \$ 0.00                         | \$ 39,717.56          |   |
| 92                 | PCCO#004                                                                                                                                               |                          |                                         |               |                                               |                                               |           |                                 |                       |   |
| 92.1               | PCO#067 PO #96999 - FHP-0221 - RFI-0402: Betterment - CIV Hammond Joint Sealants at Asphalt Joints                                                     | \$ 13,988.63             | \$ 13,988.63                            | \$ 0.00       | \$ 0.00                                       | \$ 13,988.63                                  | 100.00%   | \$ 0.00                         | \$ 1,398.87           |   |
| 92.2               | PCO#002 PO #96999 - FHP-0037 - ST-BR-101A Steel Finish - Painting in Lieu of Galvanizing (PCO-002)                                                     | <del>(\$6,907.66)</del>  | <del>(\$6,907.66)</del>                 | \$ 0.00       | \$ 0.00                                       | <del>(\$6,907.66)</del>                       | 100.00%   | \$ 0.00                         | <del>(\$690.77)</del> |   |
| 92.3               | PCO#081 PO #96999 - FHP-0344 - RFI-0627: Betterment - CIV - Munster Pond Bubbler (PCO-081)                                                             | \$ 53,119.02             | \$ 14,471.44                            | \$ 0.00       | \$ 0.00                                       | \$ 14,471.44                                  | 27.24%    | \$ 38,647.58                    | \$ 1,447.14           |   |
| 92.4               | PCO#059 PO# 96999 - FHP-0293 - RFI-0519 - ST - Mass Concrete Minimum Dimension (PCO-059)                                                               | <del>(\$7,498.97)</del>  | <del>(\$7,498.97)</del>                 | \$ 0.00       | \$ 0.00                                       | <del>(\$7,498.97)</del>                       | 100.00%   | \$ 0.00                         | <del>(\$749.90)</del> |   |
| 92.5               | PCO#103 PO #96999 - FHP-0184 - CIV - Betterment - N-C01 Parcel 84/84A Alley at Willow Court (PCO-103)                                                  | \$ 30,548.38             | \$ 0.00                                 | \$ 2,581.70   | \$ 0.00                                       | \$ 2,581.70                                   | 8.45%     | \$ 27,966.68                    | \$ 258.17             |   |

## CONTINUATION SHEET

## DOCUMENT DETAIL SHEET

Page 5 of

| DOCUMENT DETAIL SHEET |                                                                                                                       |                  |                                         |               |                                               |                                               |           |                                 |               | Page 5 of 5 |
|-----------------------|-----------------------------------------------------------------------------------------------------------------------|------------------|-----------------------------------------|---------------|-----------------------------------------------|-----------------------------------------------|-----------|---------------------------------|---------------|-------------|
| A                     | B                                                                                                                     | C                | D                                       | E             | F                                             | G                                             | H         | I                               |               |             |
| ITEM NO.              | DESCRIPTION OF WORK                                                                                                   | SCHEDULED VALUE  | WORK COMPLETED                          |               | MATERIALS PRESENTLY STORED<br>(NOT IN D OR E) | TOTAL COMPLETED AND STORED<br>TO DATE (D+E+F) | % (G / C) | BALANCE<br>TO FINISH<br>(C - G) | RETAINAGE     |             |
|                       |                                                                                                                       |                  | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD   |                                               |                                               |           |                                 |               |             |
| 92.6                  | PCO#086 PO #96999 - FHP-0366 - CIV - Hammond Gateway North Pond #3 Elimination Study (PCO-086)                        | \$ 23,772.41     | \$ 23,772.41                            | \$ 0.00       | \$ 0.00                                       | \$ 23,772.41                                  | 100.00%   | \$ 0.00                         | \$ 2,377.24   |             |
| 92.7                  | PCO#094 PO #96999 - FHP-0378 - RFI-0512: Betterment - CIV - Hohman Avenue Roadway Changes (PCO-094)                   | \$ 33,243.36     | \$ 12,998.21                            | \$ 0.00       | \$ 0.00                                       | \$ 12,998.21                                  | 39.10%    | \$ 20,245.15                    | \$ 1,299.82   |             |
| 92.8                  | PCO#087 PO #96999 - FHP-0369 - RFI-0509: Betterment - CIV - 165th Street Sidewalk Curb (PCO-087)                      | \$ 50,804.10     | \$ 50,804.10                            | \$ 0.00       | \$ 0.00                                       | \$ 50,804.10                                  | 100.00%   | \$ 0.00                         | \$ 5,080.41   |             |
| 92.9                  | PCO#006 PO #96999 - FHP-0061 - FC-Precast Platform Traprock Upgrade (PCO-006)                                         | \$ 174,592.25    | \$ 0.00                                 | \$ 0.00       | \$ 0.00                                       | \$ 0.00                                       | 0.00%     | \$ 174,592.25                   | \$ 0.00       |             |
| 92.10                 | PCO#093 PO #96999 - FHP-0379 - SYS - Betterment - RFI 510 - Additional Flashers at Grade Crossings (PCO-093)          | \$ 214,273.92    | \$ 19,611.23                            | \$ 0.00       | \$ 0.00                                       | \$ 19,611.23                                  | 9.15%     | \$ 194,662.69                   | \$ 1,961.12   |             |
| 93                    | PCO#005                                                                                                               |                  |                                         |               |                                               |                                               |           |                                 |               |             |
| 93.1                  | PCO#102 PO #97402 - FHP-0372 - FC - NICTD Request to Change Station Building (Design & Construction Impact) (PCO-102) | \$ 878,796.60    | \$ 0.00                                 | \$ 0.00       | \$ 0.00                                       | \$ 0.00                                       | 0.00%     | \$ 878,796.60                   | \$ 0.00       |             |
| 93.2                  | PCO#109 PO #97402 - FHP-0406 - SYS - Traffic Signal at Ridge and Manor (PCO-0109)                                     | \$ 71,199.18     | \$ 0.00                                 | \$ 0.00       | \$ 0.00                                       | \$ 0.00                                       | 0.00%     | \$ 71,199.18                    | \$ 0.00       |             |
|                       | TOTALS:                                                                                                               | \$ 11,109,581.46 | \$ 3,312,249.39                         | \$ 178,363.16 | \$ 0.00                                       | \$ 3,490,612.55                               | 31.42%    | \$ 7,618,968.91                 | \$ 349,061.31 |             |

## Grand Totals

| A        | B                   | C                 | D                                 | E                | F                                          | G                                          | H         |                           | I                |
|----------|---------------------|-------------------|-----------------------------------|------------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE   | WORK COMPLETED                    |                  | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE        |
|          |                     |                   | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD      |                                            |                                            |           |                           |                  |
|          |                     |                   |                                   |                  |                                            |                                            |           |                           |                  |
|          | GRAND TOTALS:       | \$ 566,050,102.46 | \$ 172,007,429.50                 | \$ 11,795,075.29 | \$ 0.00                                    | \$ 183,802,504.79                          | 32.47%    | \$ 382,247,597.67         | \$ 18,380,250.73 |

DOCUMENT DETAIL SHEET - APPLICATION AND CERTIFICATE FOR PAYMENT