



TO: DLZ
9305 Calumet Avenue Ste F1
Munster, IN 46321

ATTN: Mr. Lee Randell, P.E.

Date: March 13, 2020
Contract: B-36229 Munster 45th Street Grade Separation
Subject: Acceleration Cost Response

Dear Mr. Randell:

Walsh Construction is in receipt of your letter dated March 10, 2020 concerning Acceleration Cost for the above listed contract. The use of Acceleration in accordance with INDOT SS 104.02(d)1 does provide an opportunity for the project to overcome the known delay of the Temporary Earth Retention System (TERS) submittal review period and Utility relocation delays. The claim delays and costs associated with the TERS review period and Utility delays that would be eliminated are identified in Walsh Letters 002, 005, 008, 009, 010, 011, and 014, as you have described in your March 10, 2020 letter.

Walsh shares the goal of completing this project ahead of the requirements as set forth in the Contract documents but is dedicated to satisfying their obligation under INDOT Contract, INDOT SS, and by law.

Walsh hereby accepts the proposal of Acceleration as stated in the above noted letter with the understanding that if Acceleration is suspended, cancelled, or should further delays or unforeseen factors hinder this goal or cause Walsh not to satisfy their obligations to INDOT, those will be submitted in accordance with applicable INDOT specifications.

Respectfully,

A handwritten signature in black ink, appearing to read "M. HERZ". The signature is written in a cursive, slightly stylized font.

Mike Herz
Project Superintendent
Walsh Construction

Cc: Cortney Beale, INDOT LaPorte District AE
Dustin Anderson, Munster Town Manager
Jessica Spiess, INDOT LaPorte District PM
Brad Dailey, DLZ Indiana
Marc Arena, Walsh Construction