



To: Residents of Town of Munster

From: Milestone Contractors, L.P.

Re: Town of Munster 2024-2 CCMG Project

Dear Resident,

Milestone Contractors, in conjunction with the Town of Munster, will begin 2025-1 CCMG Paving improvement project on Harrison Ave. between Fisher St and Ridge Rd week of 8-11- 2025. We will remove curb area's which are to be replaced along with ADA ramps and sidewalk at Fisher St., as directed per plans. After concrete work is complete we will mill two inches of asphalt from roadway and replace it. Restoration will follow paving. During this time "No Parking" signs will be posted on Harrison St.. Residents are asked to park in their driveway or on other side streets during working hours, which will be between hours of 6:00am and 5:00 pm, Monday through Saturday. **There will be times when residents will not be able to park in their driveway due to work items being completed, especially concrete work. Also, if you have a Sprinkler System near the curb please mark sprinkler head locations. That will help so they so they may not be damaged**

Thank you for your patience and cooperation.

Milestone Contractors, L.P.

If you have any questions about the project or project updates, please contact the Resident Project Representative, Robert Sistanich at rsistanich@sehinc.com or phone at (219)-961-3414. In the event you are unable to reach Robert Sistanich please contact Munster Public Works at (219)-836-6970.

G-258067; 2025-1 Munster CCMG



7/31/2025

							2025						2026
Line	Activity Name	Duration	Start	Finish	Quantity	Calendar	July	August	September	October	November	December	January
	HARRISON AVE												
1	Maintain Traffic	20d	Mon 08/11/25 *	Mon 09/08/25		Milestone Standard 5 day week, Holidays							
2	Construction Engineering	1d	Mon 08/11/25	Mon 08/11/25		Milestone Standard 5 day week, Holidays							
3	Concrete Remove	4d	Mon 08/11/25	Thu 08/14/25		Milestone Standard 5 day week, Holidays							
4	Gradall Crew Griffith Area	32h	Mon 08/11/25	Thu 08/14/25		Milestone Standard 5 day week, Holidays							
5	Concrete Replace	8d	Fri 08/15/25	Tue 08/26/25		Milestone Standard 5 day week, Holidays							
6	Concrete Crew - Griffith Area	64h	Fri 08/15/25	Tue 08/26/25		Milestone Standard 5 day week, Holidays							
7	Milling 2"	2d	Wed 08/27/25	Thu 08/28/25		Milestone Standard 5 day week, Holidays							
8	Milling Crew Griffith Area	16h	Wed 08/27/25	Thu 08/28/25		Milestone Standard 5 day week, Holidays							
9	HMA Surface 12.5 mm, 2"	2d	Fri 08/29/25	Tue 09/02/25	1,730.00	Milestone Standard 5 day week, Holidays							
10	Paving Crew Griffith Area	16h	Fri 08/29/25	Tue 09/02/25		Milestone Standard 5 day week, Holidays							
11	Griffith Asphalt Plant	16h	Fri 08/29/25	Tue 09/02/25	1,730.00	Milestone Standard 5 day week, Holidays							
12	Striping	2d	Wed 09/03/25	Thu 09/04/25		Milestone Standard 5 day week, Holidays							