



TO: DLZ
9305 Calumet Avenue Ste F1
Munster, IN 46321

ATTN: Mr. Lee Randell, P.E.

Date: January 15, 2021
Contract: 45th Street Grade Separation
Subject: Letter #033: Completion Dates

Dear Mr. Randell:

Based on communication between Walsh Construction and INDOT with respect to delays Project B-36229-A has incurred, Walsh Construction is requesting the contractual Intermediate Completion date be extended from November 30, 2020 to an agreed upon date of December 18, 2020.

Additionally, it is Walsh Construction's understanding that in response to design revisions made by INDOT for maintenance of traffic and the multiple existing utility conflicts and delays on Calumet Avenue, the Restriction Time would either be waved or extended to the actual date achieved.

Kindly recognize this correspondence as both Walsh Construction's request and position to contractual dates included with this project.

Should you have any concerns I am available to discuss further.

Respectfully,

A handwritten signature in black ink that reads "M. HERZ". The signature is written in a cursive, slightly stylized font.

Mike Herz
Project Manager
Walsh Construction

Cc: Cortney Beale, INDOT
Dustin Anderson, Munster
Brad Dailey, DLZ
Marc Arena, Walsh
David Barich, INDOT
Jonathan Kruger, INDOT