

11/07/2020 A.E. SAT CENT VILLAGE 45TH W/M 50°-70°

Labor /PM

NE 6:15am - 3:30 = 9 hr - 1/2 TO Bldg 1/2 TO 45TH

Operator

ROB H - 9 hrs JD 350 9 hrs

Operator

GENE M - 9 hrs JD 644 9 hrs

Labor

RANDY C - 8 hrs

Labor

JAMEY C - 8.5 hrs

JOSE H - 8 hrs

Labor

12" DI 21/M - Bolt UP TO 12" TEE IN THE WALSH
CONSTRUCTION ENTRANCE ROADWAY, 3' Pk 12"
DI = 12" G.V. Laying 12" DOWN Hill TOWARD
45TH. 9' DEEP AT 12" RCP XING,
South of CURBLINE. LAID UP TO South
CURBLINE = SET Box IN ROADWAY.

* AM Run TO CORE & MAIN for REMAINDER of 12"
LOCK RUBBERS.