NICTD - West Lake Corridor Project Town of Munster Improvements

First Written Commitment and Agreement (5/16/2022) Second Written Commitment and Agreement (5/16/2022) TOTAL \$ 6,007,657.87 Station Betterments \$ 397,175.59 Utility Relocation

\$ 6,404,833.46

INVOICE NO. 3851 Work through July 31, 2022

Α	В	С	D	Е	F	G	Н	I
Item No.	Description of Work	Scheduled Value	Work C From Previous Application(s)	ompleted This Period in Place	Total Completed and Stored to Date	% Complete (F/C)	Balance to Finish (C-F)	Retainage
1A	Design and construction of alternate architecture and aesthetic finishes of station buildings and passenger platforms - RIDGE ROAD (NICTD Item 91.7)	\$ 895,552.48	\$ 144,330.24	\$ 68,764.50	\$ 213,094.74	24%	\$ 682,457.74	
1B	Design and construction of alternate architecture and aesthetic finishes of station buildings and passenger platforms - MAIN STREET (NICTD Item 91.8)	\$ 5,112,105.39	\$ 502,387.44	\$ 65,612.56	\$ 568,000.00	11%	\$ 4,544,105.39	
2	Design and construction of the alternate location of the water main between Fisher Street and the Canadian National/Grand Trunk Western Railroad (NICTD Item 91.11)		¢ 57.460.22	¢ 6204.40	6 62 944 94	16%	¢ 222 220 70	
	TOTAL	\$ 397,175.59 \$ 6,404,833.46		•	\$ 63,844.81 \$ 844,939.55	13%	<u> </u>	\$ 84,493.96

PREVIOUS PAYMENTS	\$ 633,760.21	
TOTAL DUE	\$ 126,685.38	

NICTD - WLC - Invoice Rep Resource ID Name

Activity ID	Activity Name	Budgeted Cost	Units % Complete	Actual This Period Cost	Actual Cost	Remaining Cost	At Completion Cost	
091.01-PC0078 FC								
PR-CO11674	0 Additional Bike Racks - MR Station - PCO #078	\$5,618.61	0%	\$0.00	\$0.00	\$5,618.61	\$5,618.61	
PR-CO11670	0 Bike Canopy Roofing - MR Station - PCO #078	\$154,000.00	0%	\$0.00	\$0.00	\$154,000.00	\$154,000.00	
PR-CO1166	0 Design - MR Station - PCO #078	\$320,733.87	66.44%	\$68,764.50	\$213,094.74	\$107,639.13	\$320,733.87	
PR-CO11668	0 High Performance Paint of Platform Structural Steel - MR Station - PCO #078	\$317,000.00	0%	\$0.00	\$0.00	\$317,000.00	\$317,000.00	
PR-CO11669	0 Hight Performance Paint of Platform Misc Metals - MR Station - PCO #078	\$71,000.00	0%	\$0.00	\$0.00	\$71,000.00	\$71,000.00	
PR-CO11672	0 Light Fixture Modifications - MR Station - PCO #078	\$4,500.00	0%	\$0.00	\$0.00	\$4,500.00	\$4,500.00	
PR-CO11673	0 Masonry At Columns - MR Station - PCO #078	\$13,700.00	0%	\$0.00	\$0.00	\$13,700.00	\$13,700.00	
PR-CO1167:	0 Store Front Modifications - MR Station - PCO #078	\$9,000.00	0%	\$0.00	\$0.00	\$9,000.00	\$9,000.00	
	Subtotal	\$895,552.48	23.79%	\$68,764.50	\$213,094.74	\$682,457.74	\$895,552.48	
091.01-PCO0	9 FC							
PR-CO11699	O Additional Bike Racks - MD Station - PCO #079	\$5,000.00	0%	\$0.00	\$0.00	\$5,000.00	\$5,000.00	
PR-CO11700	O Additional Paving - MD Station - PCO #079	\$355,212.71	0%	\$0.00	\$0.00	\$355,212.71	\$355,212.71	
PR-CO11676	0 Design - MD Station - PCO #079	\$1,435,392.68	39.57%	\$65,612.56	\$568,000.00	\$867,392.68	\$1,435,392.68	
PR-CO1167	0 Light Fixture Modifications - MD Station - PCO #079	\$130,000.00	0%	\$0.00	\$0.00	\$130,000.00	\$130,000.00	
PR-CO11679	0 Pedestrian Bridge Glass Modifications - MD Station - PCO #079	\$40,000.00	0%	\$0.00	\$0.00	\$40,000.00	\$40,000.00	
PR-CO11678	O Pedestrian Bridge Signage Modifications - MD Station - PCO #079	\$22,000.00	0%	\$0.00	\$0.00	\$22,000.00	\$22,000.00	
PR-CO11689	0 Station Concrete Modifications - MD Station - PCO #079	\$62,000.00	0%	\$0.00	\$0.00	\$62,000.00	\$62,000.00	
PR-CO11688	0 Station Glass Modifications - MD Station - PCO #079	\$26,000.00	0%	\$0.00	\$0.00	\$26,000.00	\$26,000.00	
PR-CO11692	0 Station Masonry Modifications - MD Station - PCO #079	\$270,500.00	0%	\$0.00	\$0.00	\$270,500.00	\$270,500.00	
PR-CO11697	0 Station Misc Metals Modifications - MD Station - PCO #079	\$280,000.00	0%	\$0.00	\$0.00	\$280,000.00	\$280,000.00	
PR-CO11690	O Station Roofing Modifications - MD Station - PCO #079	\$765,000.00	0%	\$0.00	\$0.00	\$765,000.00	\$765,000.00	
PR-CO11698	O Station Signage Modifications - MD Station - PCO #079	\$24,000.00	0%	\$0.00	\$0.00	\$24,000.00	\$24,000.00	
PR-CO1169:	O Station Structural Steel Modifications - MD Station - PCO #079	\$503,000.00	0%	\$0.00	\$0.00	\$503,000.00	\$503,000.00	
PR-CO11680	0 West Entrance Concrete - MD Station - PCO #079	\$142,000.00	0%	\$0.00	\$0.00	\$142,000.00	\$142,000.00	
PR-CO11686	0 West Entrance Masonry Modifications - MD Station - PCO #079	\$465,000.00	0%	\$0.00	\$0.00	\$465,000.00	\$465,000.00	
PR-CO1168	0 West Entrance Misc Steel Modifications - MD Station - PCO #079	\$77,000.00	0%	\$0.00	\$0.00	\$77,000.00	\$77,000.00	
PR-CO1168:	0 West Entrance Roofing Modifications - MD Station - PCO #079	\$420,000.00	0%	\$0.00	\$0.00	\$420,000.00	\$420,000.00	
PR-CO11683	0 West Entrance Signage - MD Station - PCO #079	\$22,000.00	0%	\$0.00	\$0.00	\$22,000.00	\$22,000.00	
PR-CO11684	0 West Entrance Site Furnishings - MD Station - PCO #079	\$16,000.00	0%	\$0.00	\$0.00	\$16,000.00	\$16,000.00	
PR-CO11682	0 West Entrance Structural Steel Modifications - MD Station - PCO #079	\$52,000.00	0%	\$0.00	\$0.00	\$52,000.00	\$52,000.00	
	Subtotal	\$5,112,105.39	11.11%	\$65,612.56	\$568,000.00	\$4,544,105.39	\$5,112,105.39	
091.01-PC0130 CI								
PR-CO1171	0 Additional Design Work For WM Relocation PCO #130	\$63,844.81	100%	\$6,384.48	\$63,844.81	\$0.00	\$63,844.81	
PR-CO11716	0 Performace of Requested WM Relocation PCO #130	\$312,436.37	0%	\$0.00	\$0.00	\$312,436.37	\$312,436.37	
PR-CO11718	0 Stone Access Road Installation PCO #130	\$19,123.70	0%	\$0.00	\$0.00	\$19,123.70	\$19,123.70	
PR-CO1171	0 Stripping of Topsoil PCO #130	\$1,770.71	0%	\$0.00	\$0.00	\$1,770.71	\$1,770.71	
	Subtotal	\$397,175.59	16.07%	\$6,384.48	\$63,844.81	\$333,330.78	\$397,175.59	

 Total Completed
 \$140,761.54

 Retainage
 \$14,076.16

 Total Payment
 \$126,685.38