

**Project Information** 

 Project:
 B-36229, 45th St Underpass

 Client:
 Town of Munster

 Contractor:
 Walsh Construction

 NTP Date:
 4/12/2019

Original Contract Amount \$20,538,846.45

Current Contract Amount:
Original Completion Date
Current Completion Date:

## **Change Order Summary**

Total Change Order Amount Approved or Pending
Total Days Added to Completion Date, Pending/Approved

## **Change Order Information**

Chang-	change order information		
Change Order	Change Order Name or Description		
1	QC/QA HMA Specification Change	Revision to Recurring Special Provision (RSP) in accordance with INDOT memos, zero dollar change.	
2	Additional MOT Items	Added Maintenance of Traffic (MOT) items not included in the contract items.	
3	Additional Water Main - Removal, Polywrap, Field Locks		
3	Water Main Backfill - Structure Backfill Type 2, IN-53 LS	Increased quantity of watermain relocation due to conflict with proposed construction.  Components include ductile iron pipe, backfill, connections, field locks and polywrap.	
	water Main Backini - Structure Backini Type 2, 114-33 L3	Protective coating (paint) for steel carrier pipe. Contractor elected to use trenchless method in leiu	
4	Jack & Bore Carrier Pipe Coating	of trenched excavation due to proximity to existing lift station at no additional change.	
5	Acceleration of 45th St (Item eliminated via Change Order #11)	Premium time beyond 8 hours M-F, plus Sat to complete in 2020. Delays associated with TERS and utilities have pushed the schedule 49 days into late May 2021. Can be cancelled at any time, if necessary. Does not inlcude construction of Calumet Ave - scheduled to be complete in 2020.	
6	B-Borrow, Undercut Backfill (IN-5 and IN-2)	Stabilization of poor soils encountered to construct shoofly, 45th St and Calumet Ave. Typical process includes removal of 24 inches of poor soils and replacement of IN-5 or IN-2 aggregates.	
7	Added MOT Phases - Calumet Ave	Added MOT phases to construct Calumet Ave not includded in contract plans. Phasing plans did not fully account for full width construction of Calumet Ave (center lanes).	
8	Pavement Remove	Removal of existing reinforced concrete pavement encountered below existing asphalt within the center lanes of Calumet Ave north of 45th St west.	
9	Transitional Asphalt Milling	Added transitional milling at project limits not included in contract plans or items.	
10	Additional Design Costs - Underpass Reinforcement	Cost to produce rebar shop drawings per plan note. No contract details or Unique Special Provision (USP) within contract documents. And analysis/verification of design deflections.	
11	Assolutation of AFth St (Bonlasses Change Order HF)	Funding issue with Change Order #5 pay item. New item created, old item eliminated. Replaces	
12	Acceleration of 45th St (Replaces Change Order #5) Structural Concrete Changes	Change Order #5 at the same cost and acceleration requirements.  Material costs associated with changed curing method - membrane curing compound and blankets.	
	<u> </u>	Added work to install jack/bore casing under CN resulting from ground water thru the casing during installation. Additional requirements imposed by CN, including added length and steel bulkhead in	
13	Added Work at STR 307 and 308A - CN/Grimmer	lieu of lumber.	
14	Fiber Optic Relocation - 144-Pair (Town/Hospital)	Relocation of Town of Munster and Hospital 144-pair fibe optic line along the west side of Calumet Ave between Superior Ave and CN Railiroad.	
15	Temporary HMA Sidewalk - Calumet Ave	Temporary asphalt sidewalk east side of Calumet Ave between 45th St and proposed bike path.	
16	Added Work to Install Drainage Structures - Utility Conflicts		
17	Acceleration - Supplemental Cost	Supplemental cost addition to existing acceleration cost adjustment item.	
18	Surface Coating, Concrete Stain	Color Concrete Stain applied to the underpass interior walls in lieu of clear concrete sealer.	
19	Grout Injection of Abandoned Pipe and Structures	Abandoned pipe and structures crossing 45th St west of Calumet Ave, served as temporary drainage during construction of Calumet Ave.	
20	Harris Escalation Cost - Rebar Delivery on/after 6/1/20	Additional rebar delivery costs beyond Walsh/Harris agreement ending 5/31/20.	
21	Cost Difference for use of IN-8 CS underpass backfill (IN-53)	Cost difference between IN-8 CS and IN-53 ACBFS used for underpass backfill, B Borrow.	
	Cost Difference for use of in-o cs underpuss buckfill (IN-55)	Cost any evenue between his ocs and his sis Actis asea for underpuss backfill, b borrow.	