Change Order 9 Narrative

This change order is for the addition of transitional asphalt milling not included in the contract plans or items. Transitional asphalt milling will be used beyond the beginning and ends of the project limits to remove the adjacent existing asphalt surface, on Calumet Ave and 45th St west. This will provide a smooth transition between new and old pavement and prevent surface water from penetrating the pavement subbase through a full depth vertical joint, top to bottom. The pavement transition milling and overlay lift will extend beyond the proposed full depth lifts and be offset from the asphalt layers below.

Estimated quantity is 500 SYS. Unit pricing is $7.06 per SYD. The total cost of this change order is $3,530.00.