Change Order 8 Narrative

This change order is being created for the removal and disposal of reinforced concrete pavement encountered beneath the existing asphalt pavement within the center lanes of Calumet Avenue, between 45th St west and the north end of the project. The concrete pavement was reinforced with welded wire fabric and rebar. The material had to be removed in order to construct the new roadway. Total length discovered was 467 feet and width estimated to be between 20 and 24 feet. An additional ten percent is being added to account for possible variances. This item will be participating since the work is necessitated by the roadway project.

1250 SYS are being estimated under this change order. Unit pricing is $21.38 per SYD. The total cost under this change order is $26,725.00. Pricing for this work under this change order has been deemed reasonable and fair. No additional time is required.