

INDIANA Department of Transportation
Construction Change Order and Time Extension Summary

Contract Information

Contract No.: B -36229	Letting Date:02/20/2019
District:LAPORTE DISTRICT	AE:Beale, Cortney
PE/S:Randell, Lee	Status:Draft

Change Order Information

Change Order No.: 026	EWA: Y or Force Acct: N
Date Generated: 04/09/2021	Date Approved: 00/00/0000

Reason Code: CHANGED COND, Railroad Related

Description: Added Maintenance of Traffic on 45th St

Original Contract Amount	\$ 20,538,846.45	
Current Change Order Amount	\$ 2,177.74	Percent: 0.011 %
Total Previous Approved Changes	\$ 1,628,453.55	Percent: 7.929 %
Total Change To-Date	\$ 1,630,631.29	Percent: 7.940 %
Modified Contract Amount	\$ 22,169,477.74	

Time Extension Information

Date Initiated 00/00/0000	Date Completed 00/00/0000
---------------------------	---------------------------

Original Contract Time	SS Completion Date 00/00/0000 or SS Calendar/Work Days 0
	SP Date 00/00/0000 or SP Days
	(SS = Standard Specification, SP = Special Provision)

Time Element Description:

Current Time Extension	SS Days 0 SP Days 0	SP Days Value \$ 0.00
------------------------	---------------------	-----------------------

Previous Time Approved	SS Days by AE:_____ DCE:_____ SCE:_____ DDCM:_____
	SS Days_____ SP Days Value \$ _____

Revised Contract Time	SS Completion Date 00/00/0000 or SS Calendar/Work Days 0
	SS Date 00/00/0000 or SP Days 0

INDIANA Department of Transportation
Construction Change Order and Time Extension Summary

Review and Approval Information

Required Approval Authority AE:_____ DCE:_____ SCE:_____ * DDCM:_____ *
(\$ per Change Order) (- LE \$ 250K-) (- LE \$ 750K -) (-- LE \$ 2 M --) (-- GT \$ 2 M --)
(Days per Contract) (50 SS days) (100 SS days) (200 SS Days) (GT 200 SS days)

Verbal Approval Required? Y / N If Y, by_____ Date Issued_____

Total Change To-Date>5%? Y / N If Y , Copy to Program Budget Manager_____

Scope/Design Recommendation Y / N If Y, Referred to Project Manager(PM) _____
Required?

Date to PM_____ Date Returned_____

Approval Authority Concurs with PM? Y / N If Y, Concurrence by_____ Date_____

If N,Resolution: Approved _____ Disapproved _____

Resolved by_____ Date_____

LPA Signatures Required? Y / N If Y, Date to LPA _____ Date Returned _____

FHWA Signatures Required? Y / N If Y, Date to FHWA_____ Date Returned_____

* Field Engineer Recommendation (Required for SCE or DDCM Approval)

Field Engineer _____ Date _____

Comments: _____

Contract No:B -36229

INDIANA

Date:04/13/2021

Change Order No:026

Department of Transportation

Page: 3

Contract: B -36229
 Project: 0710056 - State:0710056
 Change Order Nbr: 026
 Change Order Description: Added Maintenance of Traffic on 45th St
 Reason Code: CHANGED COND, Railroad Related

CLN	PCN	PLN	Item Code	Unit	Unit Price	CO Qty	Comment	Amount Change
0275	0710056	0273	801-06775	LS	2,177.740	1.000	C	Amount:\$ 2,177.74

Item Description: MAINTAINING TRAFFIC

Supplemental Description1: , Additional, 45th St

Supplemental Description2:

Total Value for Change Order 026 = \$ 2,177.74

Whereas, the Standard Specifications for this contract provides for such work to be performed, the following change is recommended.

General or Standard Change Order Explanation

This change order is being created for the added maintenance of traffic needed to complete work operations at the underpass in 2021 prior to the contract completion date. Due to railroad and utility delays in 2019, construction in 2020 was accelerated to maintain the original ICD. However, due to various additional delays throughout 2020, construction was substantially completed when 45th St was opened to unrestricted traffic on 12/18/20. Those various additional delays included COVID and changes to structural concrete curing methods under Change Order 22, and switching of the CN Railroad from the temporary shoofly back to the mainline alignment under Change Order 23. As a result of the delays and weather conditions, not all work at the underpass was completed prior to opening 45th St to unrestricted traffic on 12/18/20. Outstanding operations requiring additional maintenance of traffic on 45th St, in both directions, between Calumet Ave and Southwood Dr, include architectural surface treatment at Retaining Walls 3 and 4, anti-graffiti coating at all retaining walls and underpass walls, and concrete surface seal at all retaining walls and the underpass. CLN 0275, Maintain Traffic, Additional, 45th St is being created under this change order as category 0002, non-participating, at a lump sum cost of \$2,177.74. This item will be non-participating since the outstanding operations are dictated by project delays and work is to be performed beyond the intermediate completion date. The cost of this change order item includes lane closures on 45th St between Calumet Ave and Southwood Dr, both directions, switching lanes one time, and for a duration up to four weeks. Flashing arrow boards, construction signs, and temporary pavement markings will be paid under existing contract items.

General or Standard Change Order Explanation

No additional time is required under this change order to perform this work. Pricing for work under this change order has been deemed reasonable and fair, and equivalent to lane closure costs on other similar projects. No markup is being applied to this change order. The LPA ERC has confirmed acceptance of this change order, and INDOT PM has been notified. Attached for reference is the request for change order, cost verification and INDOT PM concurrence.

Change Order Explanation for Specific Line Item

It is the intent of the parties that this change order is full and complete compensation for the work describe above.

Notification and consent to this change order is hereby acknowledged.

Contractor:_____

Signed By:_____

Date:_____

NOTE: Other required State and FHWA signatures will be obtained electronically through the SiteManager system.

Contract No:B -36229
Change Order No:026

INDIANA
Department of Transportation

Date:04/13/2021
Page: 4

APPROVED FOR LOCAL PUBLIC AGENCY

(SIGNATURE)

(TITLE)

(DATE)

(SIGNATURE)

(TITLE)

(DATE)

SUBMITTED FOR CONSIDERATION

PE/S _____

APPROVED FOR INDIANA DEPARTMENT OF TRANSPORTATION

Approval Level	Name of Approver	Date	Status
----------------	------------------	------	--------